

**CITY OF GARLAND
COMPLETION SCHEDULE
CITY, COUNTY & STATE PAVING AND DRAINAGE IMPROVEMENTS**

2nd Quarter – April to June 2022 – Updated 06/03/2022

Anticipated Completion Date	Type of Job	Project	Description	Contract Amount	Start Date	Contractor
6/2022	City	Shiloh Road – IH635 to Kingsley Road CIP	Paving, Drainage, Water, Sewer, Traffic Signal	\$24,914,744.98	1/08/2019	Ragle, Inc.
6/2022	City	Bobtown Waterhouse Country Club PWD 2015-003	Paving, Drainage, & Water Line Improvements	\$9,799,114.00	10/19/2020	DDM Construction
No Information	City-State	IH 635 East – Package 1, 3	Future Infrastructure	\$2,259,000.00	11/2020	Pegasus Link Constructors, JV
Complete – Final Payment pending	City	MGR Bikeway Trail (Duck Creek Trail Connections) PWD2018011	Pedestrian Trail	\$2,794,025.54	11/2020	North Rock Construction, LLC
Complete – Final Payment pending	City	Meadowcreek Park Storm Sewer Improvements	Drainage Improvements	\$1,539,740.00	5/24/2021	New World Contracting, LLC
3/2022 – currently on-hold	City	Miller/Nash (PWD2016009)	Water, Wastewater, & Paving	\$3,541,000.00	3/24/2021	Tri-Con Services, Inc.
5/2022	City-Water Dept.	Carroll Paving, Water & Wastewater	Carroll from Douglas to Glenbrook	\$1,942,577.61	6/15/2021	GRod Construction, LLC

**CITY OF GARLAND
COMPLETION SCHEDULE
CITY, COUNTY & STATE PAVING AND DRAINAGE IMPROVEMENTS**

2nd Quarter – April to June 2022 – Updated 06/03/2022

Anticipated Completion Date	Type of Job	Project	Description	Contract Amount	Start Date	Contractor
Complete – Final Payment pending	City	Shady Lane Channel Improvements	Drainage & Paving Improvements	\$747,609.00	11/08/2021	Klutz Construction, Inc.
9/2022	City-Water & Street	Avenue A, Second through Fifth Street, & Haskell Drive Water & Wastewater Mains Replacement	Water & Wastewater Improvements	\$1,443,285.50	11/10/2021	GRod Construction, LLC
10/2022	City – Water Dept.	First Street/Southwood/Rilla	Water & Wastewater Improvements	\$1,046,515.00	1/10/2022	Tri-Con Services, Inc.
9/2022	City-Water & Street	College Manor Wastewater & Alley Improvements	Wastewater and Alley Paving Improvements	\$1,443,285.50	1/31/2022	Excel Trenching
1/2023	City-Water & Street	Kingsbridge Alley, Channel & Wastewater Mains Improvements	Alley, Channel & Wastewater Improvements	\$3,020,893.00	3/28/2022	Excel Trenching
10/2022	City – Water Dept.	Forest Ridge Addition Sewer Replacement	Replacement of 6,750 LF of wastewater main between four alleys	\$1,383,477.00	4/11/2022	GRod Construction, LLC
12/2022	City – Water Dept.	Ford & Belmont Alley – Wastewater Replacement	Wastewater Replacement	\$1,002,946.48	5/03/2022	Joe Funk Construction, Inc.
7/2022	City	Jupiter-Walnut Retail Addition Water Line Improvements	New Water Line	\$289,200.00	5/02/2022	Muniz Construction

**CITY OF GARLAND
COMPLETION SCHEDULE
CITY, COUNTY & STATE PAVING AND DRAINAGE IMPROVEMENTS**

2nd Quarter – April to June 2022 – Updated 06/03/2022

Anticipated Completion Date	Type of Job	Project	Description	Contract Amount	Start Date	Contractor
10/2022	City – Water Dept.	Wynn Joyce Road Water Main Upgrade and Replacement	24-inch Water Line Upgrade & Replacement	\$1,036,035.00	6/9/2022	Flow-Line Construction, Inc.
TBD	City	Rosehill Rd. Streetscape between IH30 and Bobtown Road.	Hardscape, landscape, lighting and irrigation improvements	\$1,655,689.29	Pre-con on 1/19/2022; No start date yet	The Fain Group
TBD	City – Water Dept.	Mayfield Ave. Paving, Water & Wastewater	Water, Wastewater and Paving Improvements	\$2,634,556.42	TBD	New World Contracting, LLC
TBD	PMO	Parks Department Parking Lot Improvements – 8 Locations	Parking Lot Improvements	No data	TBD	Home Run Construction, LLC
TBD	City	Bridge Remediation Group 1C	Bridge Repairs	\$1,796,969.00	TBD	IBCTX, LLC
TBD	City	Wastewater Improvements in unimproved alleys, Phase 1	Wastewater Replacement	\$879,524.00	TBD	Trinity Miller Utility & Construction, LLC
TBD	City – Water Dept.	Forest Lane and Country Club Wastewater	Wastewater Replacement	\$521,609.00	TBD	Camino Construction, LP
TBD	City – Water Dept.	Zion Road and I-30 Service Roads Water System Improvements	Water Replacement	\$2,741,890.00	TBD	A & B Construction, LLC

**CITY OF GARLAND
COMPLETION SCHEDULE
CITY, COUNTY & STATE PAVING AND DRAINAGE IMPROVEMENTS**

2nd Quarter – April to June 2022 – Updated 06/03/2022

Anticipated Completion Date	Type of Job	Project	Description	Contract Amount	Start Date	Contractor
No information	City – PARD	Rick Oden Park Construction – Case #200013-0	Construction of Park amenities	No Information	No Information	
No information	City – PARD	Rick Oden Park Construction – Phase 1B – Case #200014-0	Construction of Park amenities	\$6,798,842.00	8/26/221	Dean Construction
No information	City – PARD	Rick Oden Park Construction – Phase 2 – Case #200015-0	Construction of Park amenities	No information	No Information	
No Information	City -	Garland Animal Shelter – Case #191210-1	Animal Shelter	No information	No Information	
No Information	City -	Garland Police Evidence Building – Case #200414-1	Building	No information	No Information	
No Information	City - PARD	Audubon Recreation Center – Case #191029-2		No information	No Information	
No Information	City – GP&L	GP&L Campbell Switching Station – Case #181025-2		No information	No Information	